

TECHNICAL DIRECTION

Manila Load Site (B879)

Removal Action (RV)

ERRS V Contract

Contract # 68HE0820D002

ERRS Task Order Number 68HE0821F0025 (CLIN 0005B)

WEEKLY WORK ORDER

On-Scene Coordinator: Paul Peronard

Operational Period: July 26, 2021 through July 31, 2021

Site Information: response.epa.gov/ManilaLoad

Operational Objectives for Week of July 26

- Finish grading the upper waste pile.
- Continue harvesting rock from the Site for pile stabilization.
- Begin stabilization and grading work on lower pile
- Award subcontracts and schedule delivery of the following:
 - a. Common Fill
 - b. Topsoil
 - c. Road Base
 - d. Riprap

Planned Activities for Future Operational Periods

- Begin construction of the lined drainage channel
- Begin construction of Site drainage features, including run-on/run-off controls.
- Finish grading pile
- Install Cover
- Site restoration, including vegetation

Deliverables

ERRS shall submit Daily Progress Reports to include:

- EPA Contract #
- EPA Task Order #
- EPA CLIN #
- EPA Site Name
- EPA SSID
- EPA Operational Period
- EPA Operational Objectives
- Report Date
- Summary of Work Accomplished to Address Operational Objectives
- Summary of Challenges and Resolutions Encountered