

Weekly Work Summary

Site Name: Gulf States Removal
 Location: Gadsden, Alabama
 TDD No: TNA-05-001-0035
 Phase: 1098

Date/Period: 9/14/08-9/20/08
 Client: EPA START REGION IV
 START PM: Dustin Morin

9/14 thru 9/20/2008- Weekly activities: CMC START USCG continued removal operations at the Gulf States Steel coke plant/battery & solidification ops at lagoon 1. Specifically CMC personnel continued with demolition and removal of remaining central structures including the elevator shaft; smaller shears continued cut/preparation and loading of Metals for recycle via Progress Rail Services.

CMC continued dump truck transport and placement of slag for fill into lagoon, and continued bulldozer grading and Sheepsfoot compacting of fill and clay cap. Northern quads of L1 approx 50% filled, 0% capped; SW quad 100% filled 100% capped; SE quad 95% filled, 25% capped.

START personnel continued oversight and documentation of Coke plant removal and disposal operations and lagoon 1 Closure operations. START continued monitoring live load, and roll-off boxes on/off Site for Progress Rail Services Inc..

Anticipated Tasks: Continue fill, grade & closure of L-1. Continue demo of remaining coke plant/battery structures CMC will also continue T&D of on- site debris ,& waste associated with removal at coke plant & continue shearing and processing metals.

START will continue oversight and documentation of removal activities, air monitoring, and sampling as needed.

Key Issues: Dust, overhead hazards, falling objects during demolition operations, slips around lagoon areas
 Heat stress, thunderstorms.

Personnel

Name	Classification	Comment
Dustin Morin	PM	Project Management

START PM Signature: _____

EPA OSC/TM Signature: _____