

U.S. ENVIRONMENTAL PROTECTION AGENCY
POLLUTION/SITUATION REPORT
Northwest Pipe & Casing/Hall Processing - Removal Polrep



UNITED STATES ENVIRONMENTAL PROTECTION AGENCY
Region X

Subject: POLREP #4
Early Excavation and Water Treatment
Northwest Pipe & Casing/Hall Processing

Clackamas, OR
Latitude: 45.4149000 Longitude: -122.5200000

To:
From: Earl Liverman, On-Scene Coordinator
Date: 10/17/2015
Reporting Period: 10/11/15 - 10/17/15

1. Introduction

1.1 Background

Site Number:	Contract Number:
D.O. Number:	Action Memo Date: 8/14/2015
Response Authority: CERCLA	Response Type: Non-Time-Critical
Response Lead: EPA	Incident Category: Removal Action
NPL Status:	Operable Unit:
Mobilization Date: 9/8/2015	Start Date: 9/9/2015
Demob Date: 11/21/2015	Completion Date: 11/21/2015
CERCLIS ID: ORD980988307	RCRIS ID:
ERNS No.:	State Notification: 06/15/2015
FPN#:	Reimbursable Account #:

1.1.1 Incident Category

See initial POLREP.

1.1.2 Site Description

See initial POLREP.

1.1.2.1 Location

See initial POLREP.

1.1.2.2 Description of Threat

See initial POLREP.

1.1.3 Preliminary Removal Assessment/Removal Site Inspection Results

See initial POLREP.

2. Current Activities

2.1 Operations Section

2.1.1 Narrative

2.1.2 Response Actions to Date

Week of 11 Oct:

Continued excavation of Bays 1 through 5 with concurrent installation of shoring to support safely reaching target excavation depth of 30 feet. Excavated soil continued to be stored in containment cells awaiting profile sampling results for disposal. This material will be shipped off-Site for disposal beginning the week of October 23rd. It is estimated that a total 4,000 cubic yards of contaminated soil, and 750 cubic yards of clean overburden has been excavated to date.

The new water treatment control unit was a help to treatment operations. Due to the greater than expected quantity of groundwater needing removal from the excavated bays additional storage tanks needed to be

ordered and situated on Site until it could be determined that it was safe to discharge treated water to the nearby wetland. By Friday, 16 October the site hosted approximately seventeen full 20,000 gallon water tanks of treated water. It is believed that the source of all the extra ground water is the area that was excavated and backfilled as part of the EPA Removal Action in 2009. The backfill used to backfill that area has a greater capacity to retain water than does native soil and it is hydrologically connected to the new excavation area. Lab results were received on the morning of Friday 16 October enabling the initial discharge of treated water into the wetland.

During the course of the week it was also discovered that the first three tanks of treated water had pH levels slightly higher than Oregon drinking water standards. These tanks were treated before the original water treatment control unit was replaced and a significant portion of this water, which was used to start up the water treatment system, came from the municipal water system. It is believed based on public advisories that City actions to address a valve failure nearby may have increased the pH of City water. EPA contract crews treated the water to bring the pH down to within acceptable levels. As of the end of this period an estimated 610,000 gallons of water has been treated.

2.1.3 Enforcement Activities, Identity of Potentially Responsible Parties (PRPs)

2.1.4 Progress Metrics

<i>Waste Stream</i>	<i>Medium</i>	<i>Quantity</i>	<i>Manifest #</i>	<i>Treatment</i>	<i>Disposal</i>

2.2 Planning Section

2.2.1 Anticipated Activities

2.2.1.1 Planned Response Activities

Continued excavation of contaminated subsurface soil. Initial segregation of excavated soil based on hazard class and stockpiling for disposal. Receive clean fill material (sand and rock). Ongoing operational monitoring and maintenance of the groundwater treatment system. Ongoing monitoring and maintenance of construction BMPs. Discharge of treated water.

2.2.1.2 Next Steps

Continue to plan for and perform the ongoing activities, including close coordination with EPA Remedial Program, ODOT, Clackamas County, and OIW.

2.2.2 Issues

Amount of groundwater pumped from the excavation continues to exceed expectations.

Continued regular communication with shoring subcontractor to maintain site safety will be required.

2.3 Logistics Section

No information available at this time.

2.4 Finance Section

No information available at this time.

2.5 Other Command Staff

2.5.1 Safety Officer

Site Safety meetings occur at the beginning of each work day. No lost-time injuries have been reported.

2.5.2 Liaison Officer

2.5.3 Information Officer

3. Participating Entities

No information available at this time.

4. Personnel On Site

1 EPA OSC

1 EPA RPM (periodic site visits)

1 START

9 ERRS

5. Definition of Terms

No information available at this time.

6. Additional sources of information

No information available at this time.

7. Situational Reference Materials

No information available at this time.