

Weekly Work Summary


Site Name: Gulf States Removal
 Location: Gadsden, Alabama
 TDD No: TNA-05-001-0035
 Phase: 1098

Date/Period: 10/07/08-10/11/08
 Client: EPA START REGION IV
 START PM: Dustin Morin

10/07 thru 10/11/2008- Weekly activities: CMC START mobilized to the site to resume removal operations at the Gulf States Steel coke plant/battery & solidification ops at lagoon 1. Specifically CMC personnel continued with demolition and removal of remaining central battery structures; smaller shears continued cut/preparation and loading of metals for recycle via Progress Rail Services.
CMC completed fill of lagoon with slag material , and continued bulldozer grading and Sheepsfoot compacting of fill and clay cap. Northern quads of L1 approx 100% filled, 20% capped; SW quad 100% filled
100% capped; SE quad 100% filled, 100% capped.
Sheepsfoot also compacting roadbed material of Lagoon one perimeter.
START personnel continued oversight and documentation of Coke plant removal and disposal operations and lagoon 1 Closure operations. START continued monitoring live load, and roll-off boxes on/off Site
for Progress Rail Services Inc..
Anticipated Tasks: Continue cap & closure of L-1.Continue demo of remaining coke plant/battery structures
CMC will also continue T&D of on- site debris ,& waste associated with removal at coke plant & continue shearing and processing metals.
START will continue oversight and documentation of removal activities, air monitoring, and sampling as needed.
Key Issues: Dust, overhead hazards, falling objects during demolition operations, slips around lagoon areas
Heat stress, thunderstorms.

Personnel

Name	Classification	Comment
Dustin Morin	PM	Project Management

START PM Signature: 

EPA OSC/TM Signature: 