

**Weekly Work Summary**


Site Name: Gulf States Removal  
 Location: Gadsden, Alabama  
 TDD No: TNA-05-001-0035  
 Phase: 1098

Date/Period: 10/26/08-10/30/08  
 Client: EPA START REGION IV  
 START PM: Dustin Morin

<b>10/26 thru 10/30/2008-</b> Weekly activities: CMC START continued removal operations at the Gulf States Steel coke plant/battery & closure ops at lagoon 1. Specifically CMC personnel continued cut/preparation and loading of metals for recycle via Progress Rail Services. Continue decon equipment for site completion and demobe.
Began filling remaining trenches and manholes in coke plant zone, with concrete pieces, prep area for demobe.
Personnel completed application of grass seed and straw remediation efforts for completion of lagoon.
A fence was installed across the entrance to L1.
START personnel continued oversight and documentation of Coke plant removal and disposal operations and lagoon 1 Closure operations. START continued monitoring live load, and roll-off boxes on/off Site for Progress Rail Services Inc..
<b>Anticipated Tasks:</b> Complete T&D of on- site debris ,& waste associated with removal at coke plant Grade and level remaining oven bricks from #1 & #2 coke batteries.
START will continue oversight and documentation of removal activities, air monitoring, and sampling as needed.
<b>Key Issues:</b> Dust, overhead hazards, falling objects during demolition operations, slips around lagoon areas Cold stress.

**Personnel**

Name	Classification	Comment
Dustin Morin	PM	Project Management

START PM Signature: 

EPA OSC/TM Signature: 